

From: [erios9@york.cuny.edu](mailto:erios9@york.cuny.edu)

The College Community,

The campus is in the midst of unprecedented Contruction not seen since the campus was built.

Below is a list of an estimated 100 Million dollars in capital projects recently completed, currently in progress or in the design phase.

#### HPE - ADA Restroom and Lockers Upgrade

##### **\$2.5 Million**

- Project at 40% completion
- Anticipated completion April 30, 2025
- Discussion about Phase II ACB ADA Upgrade start under way, and anticipated on March 15, 2025
- SoW includes new women's and men's showers, lockers, and ADA toilet.
- New ceiling tiles at lower-level corridor
- New egress corridors from changing facilities
- New LED lighting fixtures

#### ACB Roof Replacement and Upgrade

##### **\$17 Million**

- Project at 97% completion
- Anticipated substantial completion October 31, 2024
- Project close-out and punch list not to exceed November 22, 2024, for completion
- SoW replacement of roofing material and accessories throughout all ACB
- Lower roof outside H wing last remaining work

#### Performing Arts Center (PAC)

##### **\$40 Million**

- Mechanical upgrade at 85% completion/ Interior at 40% completion - Not part of the original scope
- Anticipated completion for Mechanical portion of work May 2025

- Mechanical upgrade at 85% completion/ Interior at 40% completion - Not part of the original scope
- SoW includes complete mechanical equipment upgrade, interior upgrade, elevator upgrade, ADA lift and toilet room upgrades.
- Upgrade of stage lighting and controls to IP (Internet Protocol) standard
- Moisture proof for water infiltration from driving rains at exterior

#### Cafeteria Upgrade

#### **\$ 1 Million**

- Project at 35% completion
- Vendor RFP process - Boiler plate and contract at CUNY legal for review
- Interior Contractor selection in progress - includes cosmetic upgrades to walls, floors, and ceiling
- Furniture & Floor Purchase order issued & Appliances vendor walk-thru on October 15th
- Anticipated date for substantial completion of the project is January 2025
- Project close out and punch list no later than January 24, 2025, for completion
- Appliance replacement to comply with today's energy code

#### 159th Street DRI- Pedestrian Walkway Upgrade - The Overpass

#### **\$2 Million**

- Project site mobilization scheduled for October 30 through November 15, 2024
- SoW includes new architectural lighting, benches, and pavers.
- Anticipated substantial completion August 15, 2025.

#### Athletic Field- Project Completed August 2024

#### **\$7.8 Million**

- Lighting, Seating & Equipment Upgrades - Spring 25

#### Future Funded Capital Projects

- Classroom Building, Mechanical Equipment, Roof and Exterior Upgrades, Roof Penetration - Design Phase - Summer 25 - **10 Million**
- Science Building, Mechanical, Equipment, Roof and Exterior Upgrades, Roof Penetration - Design Phase - Summer 25 - **10 Million**
- Tennis Courts & Field House - Ridge Structure Covering, Resurfacing, Upgrade of Restrooms, ADA compliant - Design Phase - **7 Million**

- NYPA - New York Power Authority - HPE LED Light Upgrade in common areas  
- Project to start January 25 - **Funded by NYPA**

I will provide regular status updates on these projects and any additional funded projects accordingly.

Please do not hesitate to contact me with any questions.

Thank you.



*Eduardo Rios*

*Vice President for Finance & Administration*

*Chief Financial Officer/ Chief Facilities Officer*

*Office: 718-262-2104*

**Cell: 929-720-2167**

*Email: [erios9@york.cuny.edu](mailto:erios9@york.cuny.edu)*

*MS Teams: [eduardo.rios09@login.cuny.edu](https://login.cuny.edu/eduardo.rios09)*

*94-20 Guy R. Brewer Blvd. Jamaica, NY, 11451.*

